GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department – HNSS Project – Phase.I – Package No. 25 - Investigation and preparation of Hydraulic Particulars of HPs Designs and drawings of Excavation of HNSS Main Canal from KM 42.000 to KM 64.000 including CM & CD works and Distributory system to feed an ayacut of 1900 acres Khariff I.D – Additional payment towards control blasting in the reaches km 48.990 to km 50.237 (near Nayakal village) – Additional payment - Orders – Issued.

WATER RESOURCES (Projects.III) DEPARTMENT

G.O.Rt.No.602 Dated:26.08.2016.

Read:-

1)	From Chief Engineer (P), Ananthapuramu Letter No.CE(P)/ATP/P-25/ 40M, dated:29.01.2016.
2)	From Chief Engineer (P), Ananthapuramu Letter No.CE(P)/ATP/DEE-2/ P-25/Vol./437M, dated:06.06.2016.

&&&&&

ORDER:

The Chief Engineer (Projects), Ananthapuramu has submitted proposal for Additional payment of Rs. 3.13 Crores towards Control blasting in the reach from Km 48.990 to Km 50.237 (near Nayakal village) for quantities of HR of 120550 Cum and F&F of 55857 Cum, based on the report of S.E. HNSS, Circle No.1, Kurnool for the "HNSS Project – Phase.I – Package No. 25 - Investigation and preparation of Hydraulic Particulars of HPs Designs and drawings of Excavation of HNSS Main Canal from KM 42.000 to KM 64.000 including CM & CD works and Distributory system to feed an ayacut of 1900 acres Khariff I.D – Additional payment towards control blasting in the reaches km 48.990 to km 50.237 (near Nayakal village)".

2. The Government after examining the matter, constituted a High Level Committee to go in details of various issues of representations of executing agencies of HNSS Phase-I Packages including the captioned Package No.25. The High Level Committee in its minutes dt.11.8.2010 denied control blasting and recommended for under water excavation.

3. Subsequently, as per the instructions of the Government, the matter has been placed before the State Level Standing Committee. The SLSC in its minutes dt.20.9.2010 recommended the items as recommended by the High Level Committee. After examining the above said two committees, the Government constituted the **Technical Committee** to examine the representation of Agencies executing Packages No. 24, 25, 27 and 28 for additional payments.

4. The Technical Committee while upholding the recommendations of the High Level Committee and State Level Standing Committee in respect of cost or canal excavation under water and recommended the Government, the cost recommended and worked out by the project authorities for restricted and control blasting near habitations and high power transmission line are agreed to be recommended to Government for taking policy decision considering it as special case for an amount of Rs.3.13 crores.

5. The recommendations of Technical committee were placed before State Level Standing Committee and the State Level Standing Committee in their report on 17.01.2011 has proposed various alternative options in this regard and submitted to Government.

6. The Government after examining the recommendations of SLSC has conducted a High Level Committee meeting on 18.1.2011 and during the meeting it has been observed that if claims are accepted, the impact will be continued for other packages and decided to delete critical part of work from agency under clause 60 (c). Accordingly, critical part of work was deleted from the agency.

7. The Agency has once again represented to admit their claims for additional amount towards control blasting.

8. The Chief Engineer(Projects), Ananthapuramu vide letter 1st read above, has submitted the proposals to the Government for consideration of Control basting executed in the reach from Km. 48.990 to Km. 50.237 of HNSS main canal near Nayakal village for 126029 Cum Hard Rock and 57506 Cum F&F Rock with Control Blasting as the same was already reviewed by the Technical Committee and SLSC for Package No. 25 under HNSS Phase-I.

9. Government have examined the proposal and requested the Chief Engineer (P), Ananthapuramu to place before the IBM Committee for verification of quantities pertaining to Package No.25 of HNSS Phase-I.

10. The IBM Committee discussed the proposals in detail and observed that as per the report of Chief Engineer (P) Ananthapuram, the work is already completed and finalized the quantities of control blasting in Package-25 as HR 126029 cum and F&F 57506 cum with reference to H.P's approved by the C.E., CDO based on cross sections and classification furnished by the C.E. The Committee has also observed that in terms of G.O.Ms.No.63, dt.12.6.2015 the C.E. produced recorded evidence of having executed the work by control blasting in the reach from km.48.990 to Km. 50.237 of HNSS main canal near Nayakal village duly certified by the execution staff and Q.C. staff in the placement register maintained at site and advised the C.E. to approach the Government accordingly.

11. Based on the above advise of the IBM Committee, the Chief Engineer (Projects), Ananthapuramu in his letter 2nd read above, has requested the Government for consideration of additional payment towards control blasting executed in the reach from Km 48.990 to Km 50.237 of HNSS main canal near Nayakal village for 126029 Cum of Hard rock and 57506 Cum of F&F rock with control blasting for Package No. 25 under HNSS Phase-I.

12. The Government after careful examination of the proposal of Chief Engineer (Projects), Ananthapuramu and also considering the Minutes of the IBM Committee dated:03.06.2016, hereby accord approval for additional payment of an amount of **Rs.3,13,00,000/-** (**Rupees Three Crores Thirteen Lakhs only)** towards Control blasting in the reach from Km 48.990 to Km 50.237 (near Nayakal village) for 126029 Cum of Hard rock and 57506 Cum of F&F rock with control blasting in Package No. 25 of HNSS Main Canal, HNSS- Phase-I **in accordance with the provisions of G.O.Ms. No: 22, I&CAD (Reforms) Department, Dt: 23-02-2015 and GO Ms No.63, WR (Reforms) Dept., dt:12.06.2015 with a condition that the Chief Engineer (P), Ananthapuramu shall ensure that no excess payment is made**.

13. The Chief Engineer (P), WR Dept., Ananthapuramu shall take further action accordingly.

14. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their U.O.No.48022/296/FMU-WR.II/16, Dt.11-07-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer (Projects), WR Dept., Ananthapuramu.
Copy to:
The Accountant General, A.P., Hyderabad.
The Finance (FMU.WR-II) Department.
The P.S. to Secy. to Govt., WRD Dept.,
The OSD to Min (Water Resources Department)
SF/SC

//Forwarded::By Order//

SECTION OFFICER